Existing Baseline Condition Observation: Empty Hall

Locale: Calbayog City Convention Center — 840 sqm Interior Envelope (711 sqm Main Hall + 129 sqm Lobby).
Objective: To record **baseline** architectural dimensions, physical envelope clearances, and real-time operational workflows during vacant hall audits and live event lifecycle phases (Ingress, In-Session, and Egress across contrasting event typologies).

Observation Category	Specific Spatial Parameters to Record	Field Observations & Notes
1. Physical Envelope & Spatial Boundaries	• Entrance, exit, and emergency egress door clear widths.	- Door width over all is 2000mm but only one door can be opened so the usable entry is only 1000mm - No specific Fire Exit nor is there a Fire Exit sign - No Signages for where the Restrooms are -
2. FF&E Inventory & Loading Staging Logistics	• Loading entrance/egress door clear widths & vehicle access. • Outsourced FF&E unloading, staging, and floor distribution paths.	- There are enough entrance access around the main hall but the entrances by column grid 4 is the most used in comparison to the entrances in column grid 1 - Door width can be a bit tight and equipment can bump onto the door frame
3. Pedestrian & Service Circulation	• Main entrance lobby to hall circulation flow.	- Entry from lobby to hall is wide and sufficient enough

4. Overhead Ceiling Plane & Utility Infrastructure	• Rigging points, truss hooks, lighting track availability. • Exposed ductwork, piping, or cable clutter visibility.	- There are no existing rigging points, truss hooks, or lighting tracks, event planners tend to outsource equipment like central aluminum box trusses to do their own ceiling design and they make their own aluminum wire framing support for when they want to cover up the ceiling and the hook the supports onto the upper walls where the columns are in the main hall, there are holes on those areas with old customized rigging points by old event planners and their workers, the lobby ceiling doesn;t really get touched at all - In Zone A by column grid 3 and 4, in the area close to column 3B, there is damage to the existing ceiling and the are behind the ceiling is exposed, - Some lighting fixtures are also not present in the existing ceiling in Zone A or the lobby area (will be seen in the rcp)